TIME EXTENSION PROPOSAL

Sl No	Item	Description	Remarks
1	Name of the Work	Construction of RCC drain & C.C roads at Ayyappa layout & Madhavshree lay out in Ward No-13 Shettihalli sub.division	
2	Estimate Cost	50.00 lakhs	
3	Job Code	013-17-000075	
4	A/S No	CE/DZ/AS/27/17-18/12-6-17	
5	T/S No	EE/DD/TS/63/17-18/12-6-17	
6	Work order/Agreement No	BBMP/EE/DD/WO/103/17-18/13-6-1	
7	Tender Premium	—	
8	Stipulated Time for Completion of Work	90 days	
9	Targeted monthly progress	—	
10	Progress Achieve till date	Completed	
11	Reasons for delay	Site problem	
12	Time extension requested	for 398 days	
13	Asst. Executive Engineer recommendation	Time extension may be granted without penalty	
14	Executive Engineer recommendation		
15	Chief Engineer recommendation		
16	Time extension granted		
17	Conditions imposed if any		

Assistant Engineer
Ward no.13

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner